



OPERATION PLAN - Schedule for thermal year 2015/2016 in accordance with Art.25 of Resolution ARG/gas 596/14

STORAGE SITE	DESCRIPTION OF ACTIVITY	MONTH	START	END	NUMBER OF DAYS' UNAVAILABILITY	
CELLINO	Operational check and calibration of safety valves	APRIL 2015	18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Periodic checks of pressure vessels		18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Maintenance of N.P.4HM COMPRESSOR		18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Maintenance of Thomassen COMPRESSOR		18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Operational check and calibration of gas sensors		18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Operational testing per Storage Wells cause-effect matrix (SDV, BDV etc.)		18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Operational testing per Plant cause-effect matrix (SDV, BDV etc.)		18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Check of thermosensitive cables and "FAS" control unit		18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Calibration of gas metering system Stock in/out		18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Maintenance of SCBA		18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Valves (regulatory, manual, etc.): greasing		18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Static Pressure gradients and calibration of foot valves with pressure check of annulus		18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Maintenance of radio relay systems, fixed and mobile transmitters/receivers and telephone combiners		18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Operational check of DCS/ESD systems		18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Check of fixed fire-extinguishing systems, portable fire extinguishers and fire safety materials + smoke detectors		18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Maintenance of plant relief generators		18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Maintenance of C.le relief generators		18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Maintenance of CLI 35 relief generators		18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Maintenance of lighting system		18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Maintenance of CO2 Cold Flare Syst. Power Off.		18 - apr - 15	28 - apr - 15	11 *	
CELLINO	Subsidence monitoring		01 - apr - 15	30 - mar - 16	0 **	
COLLALTO	Operational check and calibration of safety valves		01 - apr - 15	17 - apr - 15	17 *	
COLLALTO	Periodic checks of pressure vessels		01 - apr - 15	17 - apr - 15	17 *	
COLLALTO	Static Pressure gradients and calibration of foot valves with pressure check of Anulus		1 - apr - 15	17 - apr - 15	17 *	
COLLALTO	Maintenance of radio link, fibre optic network, fixed and mobile transmitters/receivers		1 - apr - 15	17 - apr - 15	17 *	
COLLALTO	Maintenance of double girder cranes (4HF box bridge cranes)		1 - apr - 15	17 - apr - 15	17 *	
COLLALTO	Maintenance of regenerator, thermal combustor and plant safety instrumentation		1 - apr - 15	17 - apr - 15	17 *	
COLLALTO	Maintenance of regenerator, thermal combustor and plant control tools		1 - apr - 15	17 - apr - 15	17 *	
COLLALTO	Maintenance of well safety instruments	1 - apr - 15	17 - apr - 15	17 *		
COLLALTO	Operational check of DCS/ESD systems	1 - apr - 15	17 - apr - 15	17 *		
COLLALTO	Operational check and calibration of gas sensors	1 - apr - 15	17 - apr - 15	17 *		
COLLALTO	Operational check of block/pressure relief valves (SDV/BDV)	1 - apr - 15	17 - apr - 15	17 *		
COLLALTO	Operational testing per cause-effect matrix	1 - apr - 15	17 - apr - 15	17 *		
COLLALTO	Check and calibration of process instrumentation	1 - apr - 15	17 - apr - 15	17 *		
COLLALTO	Check of fixed fire-extinguishing systems (Inergen, CO2), portable fire extinguishers and fire safety materials	1 - apr - 15	17 - apr - 15	17 *		
COLLALTO	Smoke detectors for Offices + Electrical Substation + Transfer bay + G.E. + CO2 Cand. Sist. Power Off.	1 - apr - 15	17 - apr - 15	17 *		
COLLALTO	Maintenance of thermosensitive cables and "FAS" control unit	1 - apr - 15	17 - apr - 15	17 *		
COLLALTO	Maintenance of air conditioning old electrical substation	1 - apr - 15	17 - apr - 15	17 *		
COLLALTO	Subsidence monitoring	01 - apr - 15	30 - mar - 16	0 **		
COLLALTO	Seismic Monitoring	01 - apr - 15	30 - mar - 16	0 **		
SAN POTITO	Subsidence monitoring	01 - apr - 15	30 - mar - 16	0 **		
SAN POTITO	Satellite Monitoring	01 - apr - 15	30 - mar - 16	0 **		
COLLALTO	Maintenance of air compressors tools + Dryers	MAY 2015	11 - may - 15	15 - may - 15	0	
COLLALTO	Maintenance of fire pumps		12 - may - 15	14 - may - 15	0	
SAN POTITO	Measurement of plant earthing equipment		02 - may - 15	15 - may - 15	0	
SAN POTITO	Measurement of well area earthing equipment		02 - may - 15	15 - may - 15	0	
SAN POTITO	Check of electrical installations (Atex Presidential Decree 462/2001)		02 - may - 15	15 - may - 15	0	
SAN POTITO	Cathodic protection of gas pipelines and flow lines (*)		04 - may - 15	08 - may - 15	0	
SAN POTITO	Maintenance of air conditioning Castel Bolognese		04 - may - 15	08 - may - 15	0	
SAN POTITO	Maintenance of air conditioning of well area		04 - may - 15	08 - may - 15	0	
SAN POTITO	Maintenance of air conditioning system for offices (control room, electrical substation)		04 - may - 15	08 - may - 15	0	
CELLINO	Maintenance of air conditioning system for plant, cellino 35 and well areas		01 - jun - 15	05 - may - 15	0	
CELLINO	Calibration of explosimeters ATX 620	JUNE 2015	01 - jun - 15	15 - jun - 15	0	
COLLALTO	Calibration of explosimeter MX 6		01 - jun - 15	15 - jun - 15	0	
COLLALTO	Calibration of explosimeters ATX 620		01 - jun - 15	15 - jun - 15	0	
COLLALTO	Calibration of UNMIG gas chromatograph + oxygen analyzer		01 - jun - 15	15 - jun - 15	0	
COLLALTO	Calibration of SRG gas chromatograph		01 - jun - 15	15 - jun - 15	0	
COLLALTO	Maintenance of SRG Dew-Point analyzer		01 - jun - 15	15 - jun - 15	0	
SAN POTITO	Maintenance of rainwater treatment plant		08 - jun - 15	14 - jun - 15	0	
SAN POTITO	Maintenance of double girder cranes (4HF box bridge cranes)		08 - jun - 15	14 - jun - 15	0	
SAN POTITO	Maintenance of glycol pump 95-G-001 A		15 - jun - 15	20 - jun - 15	0	
SAN POTITO	Check of flow-line laying depth		01 - jun - 15	30 - jun - 15	0	
SAN POTITO	Maintenance of glycol pump 95-G-001 B		15 - jun - 15	20 - jun - 15	0	
SAN POTITO	Maintenance of glycol transfer pump PG 1		15 - jun - 15	20 - jun - 15	0	
SAN POTITO	Maintenance of glycol transfer pump PG 7		15 - jun - 15	20 - jun - 15	0	
SAN POTITO	Maintenance of well area glycol pumps		15 - jun - 15	20 - jun - 15	0	
CELLINO	Maintenance of dehydration column (various mechanical processes)		15 - jul - 15	20 - jul - 15	0	
CELLINO	Measurement of well area earthing equipment Prod		JULY 2015	06 - jul - 15	20 - jul - 15	0
CELLINO	Maintenance of plant "SIEL" UPS			07 - sep - 15	12 - sep - 15	0
CELLINO	Maintenance of CLI 35 "SIEL" UPS			07 - sep - 15	12 - sep - 15	0
CELLINO	Maintenance of CLI 32 radio link "SIEL" UPS	07 - sep - 15		12 - sep - 15	0	
CELLINO	Maintenance of plant relief generator motors	01 - sep - 15		05 - sep - 15	0	
CELLINO	Maintenance of fire pump	01 - sep - 15		05 - sep - 15	0	
CELLINO	Maintenance of regenerator	01 - sep - 15		05 - sep - 15	0	
CELLINO	Maintenance of thermal combustor	01 - sep - 15		05 - sep - 15	0	
CELLINO	Check of flow-line laying depth	01 - sep - 15		30 - sep - 15	0	
CELLINO	Static Pressure gradients and calibration of foot valves with pressure check of Anulus	07 - sep - 15		15 - sep - 15	0	
CELLINO	Maintenance of safety equipment for 4HM EK3 compressor	14 - sep - 15		30 - sep - 15	11 *	
CELLINO	Maintenance of control instrumentation for 4HM EK3 compressor	14 - sep - 15		30 - sep - 15	11 *	
CELLINO	Maintenance of safety equipment for Thomassen EK2 compressor	14 - sep - 15		30 - sep - 15	11 *	
CELLINO	Maintenance of control instrumentation for Thomassen EK2 compressor	14 - sep - 15		30 - sep - 15	11 *	
CELLINO	Maintenance of safety equipment for CLI 35 2HM compressor	14 - sep - 15		30 - sep - 15	11 *	
CELLINO	Maintenance of control instrumentation for CLI 35 2HM compressor	14 - sep - 15		30 - sep - 15	11 *	
CELLINO	Maintenance of safety equipment for OA/1 EK1 compressor	14 - sep - 15		30 - sep - 15	11 *	
CELLINO	Maintenance of control instrumentation for OA/1 EK1 compressor	14 - sep - 15		30 - sep - 15	11 *	
CELLINO	Maintenance of regenerator, thermal combustor and plant safety instrumentation	14 - sep - 15		30 - sep - 15	11 *	
CELLINO	Maintenance of regenerator, thermal combustor and plant control instrumentation	14 - sep - 15		30 - sep - 15	11 *	
CELLINO	Maintenance of safety instrumentation for Plant and Storage Wells (PT, PSL/H)	14 - sep - 15		30 - sep - 15	11 *	
CELLINO	Maintenance of gas metering instruments	SEPTEMBER 2015		14 - sep - 15	30 - sep - 15	11 *
CELLINO	Maintenance of compartment protection 20 kV			14 - sep - 15	30 - sep - 15	11 *
CELLINO	Maintenance of compartment protection TR 1 (6 kV)			14 - sep - 15	30 - sep - 15	11 *
CELLINO	Maintenance of compartment protection TR 2 (6 kV)			14 - sep - 15	30 - sep - 15	11 *
CELLINO	Maintenance of compartment protection TR 3 (0.4 kV)			14 - sep - 15	30 - sep - 15	11 *
CELLINO	Maintenance of compartment protection 20 kV Cli 35			14 - sep - 15	30 - sep - 15	11 *
CELLINO	Maintenance of compartment protection TR CLI 35 (6kV)			14 - sep - 15	30 - sep - 15	11 *
CELLINO	Maintenance of compartment protection TR CLI 35 (0.4kV)		14 - sep - 15	30 - sep - 15	11 *	

CELLINO	Thermographic assessment of electrical equipment	14 - sep - 15	30 - sep - 15	11 *
CELLINO	Maintenance of MCC drawers Plant	14 - sep - 15	30 - sep - 15	11 *
CELLINO	Maintenance of MCC drawers CLI 35	14 - sep - 15	30 - sep - 15	11 *
CELLINO	Maintenance of BOX MT/BT Plant	14 - sep - 15	30 - sep - 15	11 *
CELLINO	Maintenance of CLI 35 MV/LV BOX	14 - sep - 15	30 - sep - 15	11 *
CELLINO	Maintenance of plant MV/LV switches	14 - sep - 15	30 - sep - 15	11 *
CELLINO	Maintenance of CLI 35 MV/LV control panels	14 - sep - 15	30 - sep - 15	11 *
CELLINO	Maintenance of 4HM motor compartment protection rephasing	14 - sep - 15	30 - sep - 15	11 *
CELLINO	Maintenance of Thomassen motor compartment protection rephasing	14 - sep - 15	30 - sep - 15	11 *
CELLINO	Maintenance of CLI 35 motor compartment protection rephasing	14 - sep - 15	30 - sep - 15	11 *
CELLINO	Testing of LV insulation cables	14 - sep - 15	30 - sep - 15	11 *
CELLINO	Check of fixed fire-extinguishing systems, portable fire extinguishers and fire safety materials + smoke detectors	14 - sep - 15	30 - sep - 15	0
COLLALTO	Maintenance of lighting system	01 - sep - 15	05 - sep - 15	0
COLLALTO	Maintenance of heaters	01 - sep - 15	05 - sep - 15	0
COLLALTO	Maintenance of relief generators	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of photovoltaic and thermal plant	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection 20 KV	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection TR 1	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection TR 2	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection TR 3	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection TR 4	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection TLF 1 A/B	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection T1 A/B	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection T2 A/B	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection TR 5	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection TR 6	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection motor FP 101	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection motor FP 201	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection motor FP 301	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection motor FP 401	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of motor compartment protection M-501	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of motor compartment protection M-601	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection motor rephasing FP 101	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection motor rephasing FP 201	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection motor rephasing FP 301	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection motor rephasing FP 401	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection line rephasing 400 V	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection motor rephasing M - 501	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of compartment protection motor rephasing M - 601	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of VFD control panel (soft start) 4HF compressor motors	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Thermographic assessment of electrical equipment	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	MTZ electrical substation 20 KV / 11 KV / 0.4 KV (new plant)	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Measuring of insulation cables used in MT	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of burner, photocell and regenerator igniter	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of burner, photocell and thermal combustor igniter	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	MTZ electrical substation 20 KV / 6 KV / 0.4 KV (old plant)	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of safety equipment for P 101 compressor	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of control instrumentation for P 101 compressor	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of safety equipment for P 201 compressor	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of control instrumentation for P 201 compressor	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of safety equipment for P 301 compressor	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of control instrumentation for P 301 compressor	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of safety equipment for P 401 compressor	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of control instrumentation for P 401 compressor	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of safety equipment for P 501 compressor	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of control instrumentation for P 501 compressor	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of safety equipment for P 601 compressor	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of control instrumentation for P 601 compressor	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of safety equipment for SAFE compressor	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of control instrumentation for SAFE compressor	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of well measurement instruments	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Check of fixed fire-extinguishing systems (Inergen, CO2), portable fire extinguishers and fire safety materials	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Smoke detectors for Office + Electrical Substation. + Transfer bay + GE + CO2 Cand. Sist. Power Off.	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Calibration of gas metering SENT TO N.N. ex. coll. 8" liv. "A"	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Calibration of gas metering SENT TO N.N. ex. coll. 6" liv. "E"	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Calibration of gas metering SENT TO N.N. met. 8"	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Calibration of gas metering ARRIVING FROM N.N. ex. coll. 8" liv. "A"	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Calibration of gas metering ARRIVING FROM N.N. ex. coll. 6" liv. "E"	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Calibration of gas metering ARRIVING FROM N.N. met. 8"	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Calibration of tax metering of gas at WELL CN 5	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Calibration of tax metering of gas SENT TO STOCK COLL. 16" liv. "A + E"	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Calibration of tax metering of EXTRACTION gas FROM STOCK COLL. 16" liv. "A + E"	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Calibration of gas metering ARRIVING FRM N.N. met. 24"	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Calibration of gas metering for own consumption new + old plants	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of waste incinerator 55-FJ-001	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Maintenance of Thermal combustor BR 4, Mixing fan K 2	15 - oct - 15	31 - oct - 15	17 *
COLLALTO	Static Pressure gradients and calibration of foot valves with pressure check of Anulus	08 - oct - 15	19 - oct - 15	12 *
SAN POTITO	Static Pressure gradients and calibration of foot valves with pressure check of Anulus	08 - oct - 15	19 - oct - 15	12 *
SAN POTITO	Calibration of gas metering INTERCONNECTED FROM STORAGE	08 - oct - 15	19 - oct - 15	12 *
SAN POTITO	Calibration of gas metering for own consumption	08 - oct - 15	19 - oct - 15	12 *
SAN POTITO	Check of fixed fire-extinguishing systems (Inergen, CO2), portable fire extinguishers and fire safety materials	08 - oct - 15	19 - oct - 15	12 *
SAN POTITO	Smoke detectors for Office + Electrical Substation + Transfer bay + GE + CO2 Cand. Sist. Power Off.	08 - oct - 15	19 - oct - 15	12 *
SAN POTITO	Maintenance of regenerator, thermal combustor and plant safety instrumentation	08 - oct - 15	19 - oct - 15	12 *
SAN POTITO	Maintenance of regenerator, thermal combustor and plant control tools	08 - oct - 15	19 - oct - 15	12 *
SAN POTITO	Calibration of tax metering of EXTRACTION gas FROM STOCK (UNMIG)	08 - oct - 15	19 - oct - 15	12 *
SAN POTITO	Maintenance of lighting system	08 - oct - 15	19 - oct - 15	12 *
SAN POTITO	Maintenance of waste incinerator 55-FJ-001	08 - oct - 15	19 - oct - 15	12 *
SAN POTITO	Maintenance of burner, photocell and thermal combustor igniter	08 - oct - 15	19 - oct - 15	12 *
SAN POTITO	Maintenance of burner, photocell and thermal combustor igniter	08 - oct - 15	19 - oct - 15	12 *
SAN POTITO	Calibration of tax metering of Well S.Potito A1Dir (UNMIG)	08 - oct - 15	19 - oct - 15	12 *
SAN POTITO	Calibration of gas metering INTERCONNECTED IN STORAGE (CASTELBOLOGNESE)	08 - oct - 15	19 - oct - 15	12 *
SAN POTITO	Calibration of tax metering of gas SENT TO STOCK (UNMIG).	08 - oct - 15	19 - oct - 15	12 *

OCTOBER
2015

SAN POTITO	Greasing of Xmas Valves		02 – nov - 15	06 – nov – 15	0	
CELLINO	Analysis and C.E.R. determination of aquifer water and IMHOFF tank		02 – nov - 15	13 – nov – 15	0	
CELLINO	Check/Replace PLC buffer batteries for compressors 2HM - 4HM - Thomassen		02 – nov - 15	30 – nov – 15	0	
COLLALTO	Maintenance (checking and cleaning) J BOX (Plant and well areas)		02 – nov - 15	06 – nov – 15	0	
COLLALTO	Maintenance of "RIELLO" UPS + Batteries		02 – nov - 15	06 – nov – 15	0	
COLLALTO	Maintenance of "ASTRID" UPS + Batteries		02 – nov - 15	06 – nov – 15	0	
COLLALTO	Maintenance of glycol pump 95-G-001 A		02 – nov - 15	06 – nov – 15	0	
COLLALTO	Maintenance of glycol pump 95-G-001 B		02 – nov - 15	06 – nov – 15	0	
COLLALTO	Maintenance of well area glycol pumps		02 – nov - 15	25 – nov – 15	0	
COLLALTO	Maintenance of gas recovery compressors		02 – nov - 15	25 – nov – 15	0	
COLLALTO	Check of flow-line laying depth		02 – nov - 15	25 – nov – 15	0	
COLLALTO	Verify buffer batteries for PLC compressors	NOVEMBER 2015	02 – nov - 15	25 – nov – 15	0	
COLLALTO	Maintenance of relief generator motors		02 – nov - 15	25 – nov – 15	0	
COLLALTO	Maintenance of Water pumps for 4HF compressors		02 – nov - 15	25 – nov – 15	0	
COLLALTO	Maintenance of 4HF compressors		02 – nov - 15	25 – nov – 15	0	
COLLALTO	Monitoring of exhaust gas for regenerators (2), boilers (4), heaters (2), thermal combustors (2), SAFE mtc		02 – nov - 15	25 – nov – 15	0	
COLLALTO	Measurement of Plant earthing equipment		02 – nov - 15	25 – nov – 15	0	
COLLALTO	Measurement of well area earthing equipment		02 – nov - 15	25 – nov – 15	0	
COLLALTO	Check of electrical installations (Atex Presidential Decree 462/2001)		02 – nov - 15	25 – nov – 15	0	
COLLALTO	Maintenance of SAFE Compressor		02 – nov - 15	25 – nov – 15	0	
SAN POTITO	Maintenance of gas recovery compressors			02 – nov - 15	25 – nov – 15	0
SAN POTITO	Maintenance of Water pumps for 4HG compressors			02 – nov - 15	25 – nov – 15	0
SAN POTITO	Manutenzione Compressori 4HG			02 – nov - 15	25 – nov – 15	0
SAN POTITO	Calibration of gas chromatograph + oxygen analyzer			02 – nov - 15	25 – nov – 15	0
SAN POTITO	Maintenance of valves (regulatory, manual, etc.): greasing			02 – nov - 15	25 – nov – 15	0
SAN POTITO	Maintenance of Dew-Point analyzer	DECEMBER 2015	07 – dec - 15	11 – dec – 15	0	
CELLINO	Maintenance of H2O treatment plant oil separator		07 – dec - 15	11 – dec – 15	0	
CELLINO	Monitoring of exhaust gas for boilers, thermo combustors	MARCH 2016	10 – mar - 16	21 – mar – 16	0	
CELLINO	Maintenance of N.P. 2HM COMPRESSOR		10 – mar - 16	21 – mar – 16	0	
CELLINO	Maintenance of N.P. 2HM AIR COOLER COMPRESSOR		01 – mar - 16	31 – mar – 16	0	
CELLINO	Draft Cathodic protection report		07 – mar - 16	11 – mar – 16	0	
COLLALTO	Calibration of load cell (dynamometer) World Weigh		01 – mar - 16	31 – mar – 16	0	
COLLALTO	Draft Cathodic protection report		01 – mar - 16	31 – mar – 16	0	
SAN POTITO	Draft Cathodic protection report		11 – mar - 16	20 – mar – 16	0	
SAN POTITO	Maintenance of AIR compressors					

*NOTA: The activities carried out in April/September/October refer to scheduled maintenance work in conjunction with system shut-down, as indicated in the "Operation and Maintenance Plan"